EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to Drains and Asphalting to Roads Ward no 05 Sarrounding area in ward o 05 Jakkur., Byatrayanpura Sub division.
2	Amount of Work Portion	2668911.00
3	Estimated Cost	30.00 Lakhs
4	Name of Contractor	Sri. N Thirunagendra
5	Agreement No	72/ 6.8.20.
6	No and date under which work order issued	BBMP/EE/BTP/WO/72/2020-21 Date 10.08.2020
7	Time limit originally fixed for completion	3 Months
8	Date of application by the contractor for granting extension of time	-
9	Date of receipt of application in the sub division office	-
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	284 Days 10.11.20 to 18.08.2021
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	- 18/8/21.
19	Cost of work charged establishment charged on the work after the expairy of original period	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work deleyed Due to BWSSB, Cauvery Water Supply Line, and UGD Works under 110 Village and also due to Lockdown, Hence EOT may be sanctioned without penalty & modified Approval.
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved, As per AEE recommendation.

Assistant Engineer
Ward No. 05 Jakkur

Executive Engineer
Byatarayanapura Division

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P Bangalore-560024

Scanned by CamScanner